



Federal Communications Commission
Washington, D.C. 20554

January 8, 2021

Nexstar Broadcasting, Inc.
Elizabeth Ryder
545 E. John Carpenter Freeway
Suite 700
Irving, TX 75062
eryder@nexstar.tv
(via electronic mail)

Re: Request for Tolling Waiver
KTAB-TV, Abilene, TX
Facility ID No. 59988
LMS File No. 0000130070

Dear Licensee,

On December 23, 2020, Nexstar Broadcasting, Inc. (Nexstar), the licensee of KTAB-TV, Abilene, Texas (KTAB or Station), filed the above-referenced request, as amended, for waiver of the Commission's tolling provisions and tolling of the Station's construction permit expiration date. For the reasons below, we grant Nexstar's request and toll the expiration date of KTAB's construction permit through April 30, 2021.

Background. Pursuant to section 73.3700(b)(5) of the Commission's rules (Rules), a station that was assigned a new channel as a result of the Commission's incentive auction and repacking process may request a single extension of its construction permit deadline of up to 180 days to complete construction of its post-auction facility.¹ All subsequent requests for additional time to construct are subject to the Commission's tolling provisions of section 73.3598(b) of the Rules.² The Commission's tolling provisions provide that a construction permit deadline may be tolled under specific circumstances such as acts of God, delays due to administrative or judicial review, or construction that is delayed by any cause of action pending before a court of competent jurisdiction relating to any necessary local, state, or federal requirement for the construction or operation of the station, including any zoning or environmental requirement.³ If a station does not qualify for tolling under these criteria, good cause may exist to waive the Commission's tolling provisions and tolling may still be warranted where the licensee can demonstrate that "rare and exceptional circumstances" prevented construction by the station's construction permit expiration date.⁴

¹ See 47 CFR § 73.3700(b)(5).

² See 47 CFR § 73.3700(b)(5)(i) citing 47 CFR § 73.3598(b).

³ *Id.*

⁴ See 1998 Biennial Regulatory Review -- Streamlining of Mass Media Applications, Rules, and Processes, Memorandum Opinion and Order, 14 FCC Rcd 17525, 17542, para. 42 (1999) (recognizing that there may be "rare and exceptional circumstances" beyond the control of the licensee that do not fall under the tolling provisions, but "which would warrant the tolling of construction time." The Commission concluded that in such "limited circumstances," it would entertain requests for waiver of its "strict tolling provisions"); *Northeast Cellular Telephone Co. v. FCC*, 897 F.2d 1164, 1166 (D.C. Cir. 1990) and *WAIT Radio v. FCC*, 418 F.2d 1153, 1159 (D.C. Cir. 1969), *cert. denied*, 409 U.S. 1072 (1972); 47 CFR § 1.3 (waiver for good cause shown).

Nexstar requests waiver of the tolling rule and tolling of its construction permit for its post-incentive auction channel facilities through April 30, 2021. KTAB has been granted a construction permit extension and its construction permit was extended to December 30, 2020.⁵ KTAB is currently operating on its post-auction channel with an interim facility.⁶

Nexstar states that it continues to experience delays with the manufacturing of the custom guy wires necessary to support the Station's modified tower and consequent rigging delays. Nexstar states that due to the limited rigging resources, weather conditions and other intervening conditions, such as the COVID-19 pandemic, installation schedules and equipment availability have been impacted, and Nexstar has been unable to meet its current construction deadline. Nexstar expects to be able to resolve the remaining issues and complete construction by the end of April 2021. Based on the foregoing, Nexstar requests that the Commission waive its tolling rule and toll the KTAB construction permit expiration date through April 30, 2021.

Discussion. Upon review of the facts and circumstances presented, we find that sufficient circumstances exist to waive section 73.3598(b) of the Rules and to toll the expiration date of the Station's construction permit through April 30, 2021.⁷ Nexstar has demonstrated it has been unable to complete construction of its post-auction channel facilities due to equipment manufacturing and construction delays. We also find that grant of Nexstar's waiver and tolling request is not likely to negatively impact the overall transition schedule and will not cause interference to other stations. KTAB has already ceased operation on its pre-auction channel and is operating from an interim facility on its post-auction channel. To the extent some viewers are unable to receive KTAB's signal while it operates using its interim facility, we believe that Nexstar has every incentive to ensure viewers are fully informed about the Station's transition plan. Ultimately, we conclude that the public interest will be served by grant of waiver and tolling of the Station's construction permit.

We remind Nexstar that pursuant to the Spectrum Act, the Station is eligible for reimbursement from the TV Broadcast Relocation Fund (Fund) of costs "reasonably incurred . . . in order for the licensee to relocate its television service from one channel to the other."⁸ Additional expenses incurred, such as expenses resulting from changes in a Station's transition plan that are not related to the post-incentive auction channel change, may not be reimbursable from the Fund.

⁵ LMS File No. 0000116658. KTAB was repacked from channel 24 to channel 30.

⁶ See LMS File No. 0000130069.

⁷ 47 CFR § 73.3598(b).

⁸ 47 U.S.C. § 1452(b)(4)(A)(i). See also *Expanding the Economic and Innovation Opportunities of Spectrum Through Incentive Auctions*, GN Docket No. 12-268 et. al., Report and Order, 29 FCC Rcd 6567, 6821, para. 622 (2014) (*Incentive Auction R&O*), *aff'd*, *Nat'l Ass'n of Broadcasters v. FCC*, 789 F.3d 165 (D.C. Cir. 2015) ("The appropriate scope of 'costs reasonably incurred' necessarily will have to be decided on a case-by-case basis.").

We further remind Nexstar of the deadline for submitting final expense documentation for reimbursement for the Station is March 22, 2022.⁹ Thus, we strongly encourage the Station to diligently pursue satisfaction of the current deadlines to improve the chances that there will be sufficient funds available to reimburse the Station for its legitimate repacking expenses, and we encourage Nexstar to submit eligible invoices as soon as practicable.

The above facts considered, Nexstar Broadcasting, Inc.'s request for waiver of the Commission's tolling provisions **IS GRANTED**. The construction permit (LMS File No. 0000029890) for KTAB-TV, Abilene, Texas, **IS TOLLED through April 30, 2021**. Grant of this tolling waiver does not permit KTAB to recommence operation on its pre-auction channel. We also remind Nexstar that any subsequent requests for tolling of its construction permit deadline will be subject to the Commission's tolling provisions.¹⁰

Sincerely,

/s/

Barbara A. Kreisman
Chief, Video Division Media Bureau

⁹ See *Invoice Filing Deadlines for TV Broadcaster Relocation Fund*, MB Docket No. 16-306 and GN Docket No. 12-268, Public Notice, 35 FCC Rcd 11273, 11277, paras. 10-11 (IATF/MB Oct. 7, 2020) (setting three filing deadlines for submission of all remaining repack invoices: for eligible entities assigned repack transition completion dates in the first half of the 39-month post-auction transition period, the deadline for submitting all remaining invoices is October 8, 2021; the deadline for entities assigned completion dates in the second half of the transition period is March 22, 2022; and the deadline for all other participants in the reimbursement program is September 5, 2022).

¹⁰ See 47 CFR § 73.3598(b).